KARIN KOMERC MD DOO
Br. 01/230045335
Datum 25. 10. 2023.
Novi Sad

ANEKS III to SUBCONTRACT NUMBER NSI-CON-2022-024

Concluded on **25.10.2023.,** in Novi Sad, between the following Parties:

1. **„KARIN KOMERC MD" LLC NOVI SAD**, with head office in Novi Sad, Novosadski put street number 128, company number: 20009233, TIN: 103726184, represented by the director Krste Dubroja (hereinafter: **the Contractor**)

and

2. **EXTRA - AUTO TRANSPORT LLC VRBAS,** with head office in Vrbas, Maršala Tita street number 56, company number: 20330279, TIN: 105171908, represented by the director Jelena Gnjatić (hereandafter: **the Subcontractor**)

(Hereinafter together: **Contracting parties**)

INTRODUCTORY PROVISIONS:

The contracting parties agree:

I. That here Contractor "KARIN KOMERC MD" LLC, as a Subcontractor, signed Subcontracting contract on construction and railway engineering (Part NS-I) of the project of modernization and reconstruction of the Hungarian-Serbian railway connection on the territory of the Republic of Serbia for the section Novi Sad-Subotica-border crossing (Kelebija), registered with the Subcontractor under business number 01/220017715 (registred with Contractor under number NSI-CON-2022-024, hereinafter: Main contract), with CHINA CIVIL ENGINEERING CONSTRUCTION CORPORATION BALKAN OGRANAK BEOGRAD (hereinafter: Main Contractor), that here Contractor "KARIN KOMERC MD" LLC, as a Subcontractor and Main Contractor signed Annex II to Main contract, on 24rd of October 2023. registered with Contractor under business number 01/230038707 (hereinafter: Annex II), by which they agreed on extension of the deadline for the performance of the contracted works, for additional 6 (six) months, that is, a total of 22 months.

II. That the Contracting parties signed the Subcontracting contract on construction and railway engineering (Part NS-I) for the Works within the range of a total length: Km112+982.71 to Km114+100.00 of Project for Modernization and Reconstruction of Hungarian-Serbian Railway Connection in the Territory of the Republic of Serbia for Section Novi Sad-Subotica - Border (Kelebia), registered with the Contractor under business number 01/220021865, registred with Subcontractor under number NSI-CON-2022-024 (hereinafter: Subcontract), that Contracting parties signed Annex I on 05th of January 2023. registered with Contractor under business number 01/230008520 by which they adopted changes under the Subcontract related to method of invoicing in accordance with of the Republic of Serbia. Contracting parties signed Annex II on 16th of June 2023. registered with Contractor under business number 01/230027619 by which omitted works 2.10.1 RELOCATION AND PROTECTION OF TELEMMUNICATION

INFRASTRUCTURE- construction part located in Novi Vrbas and 2.11.1 Inspection well- construction part located in Novi Vrbas.

III. That, bearing in mind the circumstances in the aforementioned provisions, Contacting parties have reached an agreement regarding the extension of the deadline for the completion of works under Subcontact for an additional 6 months, so that extension is also refered to here Subcontractor on the "back to back" principle, and accordingly sign this Annex 3.

Article 1.

Article 13.3. of the Subcontract is amended to read as follows:

„The time for complection: **22 calendar months** for the date written in the Notice od Commencement issued by Contractor to Subcontractor and it shall meet the overall time for complection of the Main Contractor's Novi Sad- Subotica- Kelebija Railway project".

Article 2.

The remaining provisions of the Underlying Contract, shall remain in force.
This Annex III shall apply from the date of its signing.

Article 3.

By signing this Annex III, the contracting parties confirm that they have read it, understood it and acknowledge it as their own free will.

SUBCONTRACTOR
EXTRA - AUTO TRANSPORT DOO

Jelena Gnjatić, director

BM.

CONTRACTOR
KARIN KOMERC MD DOO

KARIN KOMERC MD NOVI SAD

Krste Dubroja, director

KOMERCIJALA:	
TEHNIČKI SEKTOR:	
LJUDSKI RESURSI I OPŠTI POSLOVI:	
OPREMA I MEHANIZACIJA:	
FINANSIJE:	
PRAVNI SEKTOR:	
I.T. I MARKETING:	